

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – warangal ® - SDF 2017-18 Rayaparthi (M) – BT to Road from Ookal X Road to Kotha Thanda, H/o Jaganathpally – Proposals for seeking – Extension of Agreement Time upto 30.11.2019 without imposing any penalty – Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.Rt.No. 624

Dated: 30-11-2019

Read:-

From the Engineer-in-Chief, PR, Lr.No.AE/DEE/Ookala/EOAT/SDF 2017-18/ Wgl.Dist,
dated.03.10.2019.

&&&

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 30.11.2019, (239) days in respect of the work "BT Road from Ookal X Road to Kotha thanda, H/o Jaganathpally of Warangal Rural District" without imposing any penalty, as the delay is not attributed to the contractor due to pending standing crops.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad in shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER